

WATER PROJECT UPDATE
Tim Mills Utility Director 8.23.21

8.9.21,

G.W. Tatro worked on boxing out final pavement repair across the construction site. Sunapee Paving repaved the drive at 160 Main St. paved top coat on the remaining lateral connections on Main St. N. Main St. and Pleasant St. including paving some addition items outside of the scope of the project requested by Tim Mills.

8.10.21,

G.W. Tatro worked on final punch list items. A walk thru was performed again by A&E field engineer Jay Olmstead and Tim Mills.

8.11.21,

G.W. Tatro continued working on final punch list items and restoring the construction project staging area to its original condition.

8.12.21,

G.W. Tatro completed items on final punch list and continued restoring the construction project staging area to its original condition.

8.13.21,

G.W. Tatro removed their remaining equipment from the staging area.

8.17.21,

G.W. Tatro installed the new stairway at Gaiko Reservoir.